



**Kinnelon Board of Education  
Kinnelon High School  
Project Manager's Weekly Report  
Prepared by: Leonardo Canziani, Site Manager**

**A. Activities during the Week of July 14 – 18, 2008**

- Continued installation of boilers and associated piping in Mechanical Room.
- Continued window installation at Media Center.
- Completed installation of new Fire Alarm panel and switch over.
- Pulling main electrical feeds for new Boilers.
- Completed rough electric in metal stud walls and completed inspection.
- Continue installation of light fixtures throughout new and existing.
- Commenced painting of walls in renovation areas.
- Continued VCT flooring installation at third floor corridor.
- Completed underground plumbing installation at all renovation areas.
- Continued installation of metal stud walls/soffit and sheetrock in Guidance office.
- Continued roof replacement work above existing building.
- Continued installation of toilet accessories in new addition toilets.
- Completed installation of concrete sidewalks around new addition.
- Continued installation of Unit Ventilators and ceiling hung units in reno areas.

**B. Anticipated activities during the Week of July 21 – 25, 2008**

- Continue window installation at Media Center and complete classrooms.
- Commence installation of finishes throughout existing renovation areas (paint, flooring, ACT, ceramic tile).
- Commence ceiling tile installation throughout new addition.
- Complete roof replacement work above existing building.
- Continue installation of new gas piping on existing roof.
- Continue installation of water piping in Nurses Office and Room 103.
- Complete the installation of all mechanical equipment and associated piping in all existing renovation areas.

**C. Impact to Students & Staff**

**Traffic and Parking**

- Circle at front of school was closed for safety, due to re-roofing work.

**Clean-up**

- The contractors were reminded to implement daily housekeeping procedures throughout the construction site and especially in the existing building.



**D. Progress Photographs**



Third floor corridor.



Renovation work at Cafeteria Anex.

Kinnelon Board of Education  
Kinnelon High School